

Town of Stonington
K-12 School Building Committee
Regular Meeting Minutes
Tuesday, February 9, 2021
Virtual Public Meeting
4:00 pm – Finance Subcommittee
4:30 – Building Committee
Page | 1

Members Present: Rob Marseglia, Chairman; June Strunk, Vice-Chairman; Dan Oliverio, Kathy Sanford, Rob Sundman, Debra Widmer, Bobby Mitchell and Blunt White

Members Absent: Julie Holland, Secretary; George Crouse and Wendy Wilbert

Recording Secretary: Sandy Tissiere

Guests and Citizens: Peter Anderson, Director of Operations and Facilities, Stonington Public Schools; Chuck Warrington, Senior Project Manager, Colliers; and Nate Gengarella, Project Engineer III, Gilbane

1. Call to Order – Finance sub-committee

The finance sub-committee met prior to the meeting. Those present were Chuck Warrington, June Strunk and Blunt White. The meeting was called to order at 4:00 p.m. The financial status report and invoices were discussed.

2. Adjourn – Finance sub-committee

As there was not any further discussion, the meeting adjourned at 4:25 p.m.

3. Call to Order

Chairman Rob Marseglia called the virtual meeting to order at 4:32 p.m.

4. Seating of Alternates

Debra Widmer, Blunt White and Bobby Mitchell were seated as alternates.

5. Approval of Outstanding Minutes

The minutes for the regular meeting on January 12, 2021 were presented for approval. Dan Oliverio said the name of Steve McNair needed correction and would send it to Sandy Tissiere for the minutes to be updated.

Motion #1: A motion was made by Blunt White and seconded by June Strunk to approve the minutes with the name change.

All: Aye

Chairman Marseglia shared with the committee he has received many thank you notes from students from both Deans Mill School and West Vine Street School and they are impressive in both quantity and scope. Chairman Marseglia said the cards ranged from a simple thank you to really detailed. Chairman Marseglia said the students love many aspects of the schools including the gyms, the cafeterias, the libraries, music rooms, the art rooms, the playgrounds and even the classrooms. The students created very impressive cards. Chairman Marseglia thanked Peter Anderson for coordinating the delivery of the cards asking him to please pass along his appreciation to the principals, the cards were a pleasant surprise.

Chairman Marseglia said he would like to share the cards with the committee. June Strunk asked the cards also be shared with the Board of Finance and Board of Education.

Peter Anderson suggested Chairman Marseglia return the cards to him and he will find a way to distribute them. Chairman Marseglia will provide a list of people to whom the cards should be distributed.

6. Update from Commissioning Agent

a. Priority 1: DMS Kitchen Exhaust Fan

b. Gymnasium Thermostats

Chuck Warrington said these items will be revisited when the schools return to their normal sessions after the pandemic.

Town of Stonington
K-12 School Building Committee
Regular Meeting Minutes
Tuesday, February 9, 2021
Virtual Public Meeting
4:00 pm – Finance Subcommittee
4:30 – Building Committee
Page | 2

7. Architect (DRA)

- a. Architect Updates – Recommendation for bus loop island landscaping
DRA have finished their obligation to the project and was not in attendance.
- b. Architect Actions
Non-applicable

8. Construction Manager (CM) (Gilbane)

- a. CM Update
Chuck Warrington said he has been working with Gilbane on cleaning up change orders and closeouts.
- b. CM Actions
Non-applicable

9. OPM (Colliers)

- a. OPM Update – discussion topics will include but are not limited to:

1. Invoices and Financial Report (attachment #1)

Chuck Warrington reported on the financial summary reports saying the projected savings for Deans Mill School will be about \$2,500,000.00 and the projected savings for West Vine Street School will be about \$1,137,500.00

The invoices for Deans Mill School were presented as follows: Colliers, invoice #8163, \$780.00; G. Donovan, invoice #6876, \$53,500.00; G. Donovan, invoice #6875, \$1,750.00 for a total amount of \$56,030.00.

Motion #2: A motion was made by June Strunk and seconded by Blunt White to approve the Deans Mill School invoices, dated February 9, 2021, for the total amount of \$56,030.00.

All: Aye

The invoices for West Vine Street School were presented as follows: G. Donovan, invoice #6874, \$56,000.00 and G. Donovan, invoice #6875, \$1,750.00 for the total amount of \$57,750.00

Motion #3: A motion was made by Blunt White and seconded by Bobby Mitchell to approve the West Vine Street School invoices, dated February 9, 2021, for a total amount of \$57,750.00.

All: Aye

The Deans Mill School change orders were presented as follows: #ATP-158/OS-186, Additional Bonding Costs, (previously approved for \$10,367 on 6/2/2020), \$11,238.00 and #ATP-164/OS-193, Credit change order for remaining general conditions and CM \$(641,686.46) for credit of \$(630,448.46).

Motion #4: A motion was made by Blunt White and seconded by Bobby Mitchell to approve the Deans Mill School change orders, dated February 9, 2021, for a total credit of \$(630,448.46).

All: Aye

The West Vine Street School change orders were presented as follows: were presented as follows: #136/OS-142, Additional Bonding (previously approved on 6/2/2020 for \$16,990), \$18,419.00 and #141/OS-148, Return of unused General and Conditions and CM Contingency \$(687,334.84) for the total credit of \$(668,915.84).

Motion #5: A motion was made by Blunt White and seconded Bobby Mitchell by to approve the West Vine Street Schools change orders for the total credit of \$(668,915.84).

All: Aye

Town of Stonington
K-12 School Building Committee
Regular Meeting Minutes
Tuesday, February 9, 2021
Virtual Public Meeting
4:00 pm – Finance Subcommittee
4:30 – Building Committee
Page | 3

b. OPM Actions

The committee discussed how to pay invoices that were less than \$5,000.00 instead of continuing to have meetings for their approval. It was decided the chair and vice-chair can authorize invoice payments less than \$5,000.00 to be made by the Stonington Director of Finance, once the invoice has been verified by the owner's representative (Colliers).

Motion #6: June Strunk made a motion and Blunt White seconded the chair and vice-chair can authorize invoice payments less than \$5,000.00 to be made by the Stonington Director of Finance, once the invoice has been verified by the owner's representative (Colliers).

All: Aye

10. **K-12 BC Items**

a. Replacement of damaged countertops

This item is completed.

b. Audible Fire Alarm on exterior of WVSS and DMS

Peter Anderson reported this item is almost complete.

c. WVVS – bus loop island landscaping – discussion of the method to resolve

Dan Oliverio reported Steve McNair, Stonington Public Works Department, and Tom Curioso, Stonington Highways Department, went out to access the bus loop and determined the Stonington Department of Public Works has a seed mix that will work in that area. Rob Marseglia will email Tom Curioso if he needs anything from the K-12 School Building Committee to proceed with the plan to reseed the bus loop island.

11. **New Business**

There wasn't any new business discussed.


12. **Old Business**

The next K-12 School Building Committee will be Tuesday, March 9, 2021 at 4:30 p.m.

13. **Adjourn**

Motion #7: A motion was made by Rob Sundman and seconded by June Strunk to adjourn the meeting at 5:32 p.m.

All: Aye



Julie Holland, Secretary

A B C D1 D2 D E F G

	Project Budget 7/7/17		Budget		Contracted Project Costs			Planned, but not Contracted	Anticipated Total Costs	Remaining Balance
			Approved Transfers	Approved Budget with Transfers	Paid	Unpaid	Total Contract			
Building Construction										
1 New Building & Renovation	\$ 25,080.2	2,731.5	\$ 27,811.7		\$ 27,811.8	\$ 641.7	\$ 28,453.5	\$ (641.7)	\$ 27,811.8	\$ (0.1)
2 Other Construction	-	-	-		107.8	-	107.8	-	107.8	(107.8)
Total Building Construction	25,080.2	2,731.5	27,811.7		27,919.6	641.7	28,561.3	(641.7)	27,919.6	(107.9)
Related Construction										
3 Sitework	-	-	-		-	-	-	-	-	-
4 Site Utility Systems	-	-	-		-	-	-	-	-	-
5 Hazardous Materials	-	-	-		-	-	-	-	-	-
Total Related Construction	-	-	-		-	-	-	-	-	-
Inflation										
6 Total Construction	\$ 25,080.2	\$ 2,731.5	\$ 27,811.7		\$ 27,919.6	\$ 641.7	\$ 28,561.3	\$ (641.7)	\$ 27,919.6	\$ (107.9)
Furniture, Fixtures & Equipment (FF&E)										
7 Loose Furnishings	1,254.0	(163.9)	1,090.1		881.7	2.0	883.7	-	883.7	206.4
8 Program Related Equipment	included	386.2	386.2		410.3	-	410.3	-	410.3	(24.1)
9 Computer/Data/Wiring	included	183.1	183.1		363.5	-	363.5	-	363.5	(180.4)
10 Telecommunications	included	200.0	200.0		222.3	-	222.3	-	222.3	(22.3)
11 Audio/Visual Equipment	included	439.0	439.0		241.2	4.4	245.6	-	245.6	193.4
12 Specialty Signage	included	-	-		-	-	-	-	-	-
Total FF & E	1,254.0	1,044.4	2,298.4		2,119.0	6.4	2,125.4	-	2,125.4	173.0
Fees and Expenses										
13 Fees										
14 Existing Conditions & Space Program	-	-	-		-	-	-	-	-	-
15 Architect	1,909.0	128.4	2,037.4		2,043.9	3.5	2,047.4	-	2,047.4	(10.0)
16 Structural Eng.	w/ architect	-	-		-	-	-	-	-	-
17 MEP Eng.	w/ architect	-	-		-	-	-	-	-	-
18 Civil Eng.	w/ architect	-	-		-	-	-	-	-	-
19 Landscape Arch.	w/ architect	-	-		-	-	-	-	-	-
20 Interior/Furniture Designer	w/ architect	-	-		-	-	-	-	-	-
21 Code	w/ architect	-	-		-	-	-	-	-	-
22 Lighting	w/ architect	-	-		-	-	-	-	-	-
23 Acoustical	w/ architect	-	-		-	-	-	-	-	-
24 Signage	w/ architect	-	-		-	-	-	-	-	-
25 Referendum Services	w/ architect	-	-		-	-	-	-	-	-
26 Special Consultants										
27 Haz. Mat. Consultant	150.0	-	150.0		299.3	2.7	302.0	-	302.0	(152.0)
28 Audio/Visual	w/ architect	-	-		25.6	-	25.6	-	25.6	(25.6)
29 Computer/Info. Systems	w/ architect	-	-		-	-	-	-	-	-
30 Geo-Tech	35.0	-	35.0		21.3	-	21.3	-	21.3	13.7
31 Traffic	-	-	-		-	-	-	-	-	-
32 Ecologist/Soil Sample	12.0	-	12.0		10.6	-	10.6	-	10.6	1.4
33 Peer Reviews	25.0	-	25.0		24.0	-	24.0	-	24.0	1.0
34 Stormwater Monitoring	40.0	-	40.0		41.3	-	41.3	-	41.3	(1.3)

A B C D1 D2 D E F G

	Project Budget		Budget		Contracted Project Costs			Planned, but not Contracted	Anticipated Total Costs	Remaining Balance
	7/7/17	7/7/17	Approved Transfers	Approved Budget with Transfers	Paid	Unpaid	Total Contract			
1 Project Management	300.0		103.1	403.1	395.7	5.1	400.8	-	400.8	2.3
2 Building Commissioning	68.6		-	68.6	68.5	0.1	68.6	-	68.6	-
3 CM PreCon			-	-	-	-	-	-	-	-
4 Owner's Legal Fees	50.0		-	50.0	15.7	-	15.7	-	15.7	34.3
5 Site Survey	25.0		-	25.0	21.2	-	21.2	-	21.2	3.8
6 Utility Assessment	50.0		-	50.0	29.9	-	29.9	-	29.9	20.1
Sub-total Fees	2,664.6		231.5	2,896.1	2,997.0	11.4	3,008.4	-	3,008.4	(112.3)
7 Expenses										
1 Owner's Insurance	30.0		-	30.0	2.5	-	2.5	-	2.5	27.5
2 Permits	15.0		-	15.0	1.5	-	1.5	-	1.5	13.5
3 Printing	15.0		-	15.0	8.1	-	8.1	-	8.1	6.9
4 Construction Utilities Use			-	-	-	-	-	-	-	-
5 Site Borings		w/geotech	-	-	-	-	-	-	-	-
6 Materials Testing	125.4		-	125.4	40.9	-	40.9	-	40.9	84.5
7 Special Inspections	25.0		-	25.0	11.6	-	11.6	-	11.6	13.4
8 Consultant Reimbursables	10.0		-	10.0	7.5	-	7.5	-	7.5	2.5
9 Moving/Relocation	100.0		-	100.0	113.9	-	113.9	-	113.9	(13.9)
10 Physical Plant Expenses	15.0		-	15.0	24.0	0.4	24.4	-	24.4	(9.4)
11 Bonding	140.0		-	140.0	150.8	-	150.8	-	150.8	(10.8)
12 Advertising	10.0		-	10.0	0.9	-	0.9	-	0.9	9.1
Sub-total Expenses	485.4		-	485.4	361.7	0.4	362.1	-	362.1	123.3
Total Fees and Expenses	3,150.0		231.5	3,381.5	3,358.7	11.8	3,370.5	-	3,370.5	11.0
Contingency										
1 Construction & Owner's Project										
2 Construction										
3 Owner's Project	6,434.4		(4,007.4)	2,427.0	-	-	-	-	-	2,427.0
4 Additional Need										
Total Contingency	6,434.4		(4,007.4)	2,427.0	-	-	-	-	-	2,427.0
Total Project	\$ 35,918.6	\$ (0.0)	\$ 35,918.6	\$ 33,397.3	\$ 659.9	\$ 34,057.2	\$ (641.7)	\$ 33,415.5	\$ 2,503.1	


ansfers
 Contingency
 A PFE
 To:
 2,731.5 LA Construction
 183.1 IV.C Technology

A B C D1 D2 D E F G

	Project Budget		Budget		Contracted Project Costs			Planned, but not Contracted	Anticipated Total Costs	Remaining Balance
	7/9/17	Approved Transfers	Approved Transfers	Approved Budget with Transfers	Paid	Unpaid	Total Contract			
Building Construction										
New Building & Renovation	\$ 22,916.8	2,589.5	-	\$ 25,506.3	\$ 25,456.3	\$ 687.3	\$ 26,143.6	\$ (637.3)	\$ 25,506.3	\$ -
Other Construction	-	-	-	-	85.1	3.2	88.3	-	88.3	(88.3)
Total Building Construction	22,916.8	2,589.5		25,506.3	25,541.4	690.5	26,231.9	(637.3)	25,594.6	(88.3)
Related Construction										
Sitework	-	-	-	-	-	-	-	-	-	-
Site Utility Systems	-	-	-	-	-	-	-	-	-	-
Hazardous Materials	-	-	-	-	-	-	-	-	-	-
Total Related Construction	-	-	-	-	-	-	-	-	-	-
Escalation										
Total Construction	\$ 22,916.8	\$ 2,589.5		\$ 25,506.3	\$ 25,541.4	\$ 690.5	\$ 26,231.9	\$ (637.3)	\$ 25,594.6	\$ (88.3)
Furniture, Fixtures & Equipment (FF&E)										
Loose Furnishings	1,128.0	(92.2)		1,035.8	792.9	6.3	799.2	-	799.2	236.6
Program Related Equipment	included	380.6		380.6	389.6	-	389.6	-	389.6	(9.0)
Computer/Data/Wiring	included	183.1		183.1	344.3	1.0	345.3	-	345.3	(162.2)
Telecommunications	included	-		-	22.8	-	22.8	-	22.8	(22.8)
Audio/Visual Equipment	included	420.2		420.2	221.7	4.5	226.2	-	226.2	194.0
Specialty Signage	included	-		-	-	-	-	-	-	-
Total FF & E	1,128.0	891.7		2,019.7	1,771.3	11.8	1,783.1	-	1,783.1	236.6
Fees and Expenses										
Fees										
Existing Conditions & Space Program Architect	-	-	-	-	-	-	-	-	-	-
Structural Eng.	1,709.1	123.8		1,832.9	1,839.3	-	1,839.3	-	1,839.3	(6.4)
MEP Eng.	w/ architect									
Civil Eng.	w/ architect									
Landscape Arch.	w/ architect									
Interior/Furniture Designer	w/ architect									
Code	w/ architect									
Lighting	w/ architect									
Acoustical	w/ architect									
Signage	w/ architect									
Referendum Services	w/ architect									
Special Consultants										
Haz. Mat. Consultant	150.0	-		150.0	255.3	0.2	255.5	-	255.5	(105.5)
Audio/Visual	w/ architect	-		-	10.7	-	10.7	-	10.7	(10.7)
Computer/Info. Systems	w/ architect	-		-	-	-	-	-	-	-
Geo-Tech	35.0	-		35.0	15.7	-	15.7	-	15.7	19.3
Traffic	-	-		-	-	-	-	-	-	-
Ecologist/Soil Sample	11.8	-		11.8	10.8	-	10.8	-	10.8	1.0

A B C D1 D2 D E F G

	Project Budget		Budget		Contracted Project Costs			Planned, but not Contracted	Anticipated Total Costs	Remaining Balance
	7/9/17	Approved Transfers	Approved Transfers	Approved Budget with Transfers	Paid	Unpaid	Total Contract			
Peer Reviews	21.7	-	-	21.7	21.7	-	21.7	-	21.7	-
Storm water monitoring	40.0	-	-	40.0	43.0	-	43.0	-	43.0	(3.0)
Project Management	300.0	79.3	79.3	379.3	370.2	4.3	374.5	-	374.5	4.8
Building Commissioning	67.5	-	-	67.5	67.5	-	67.5	-	67.5	-
CM PreCon	-	-	-	-	-	-	-	-	-	-
Owner's Legal Fees	50.0	-	-	50.0	15.3	-	15.3	-	15.3	34.7
Site Survey	31.7	-	-	31.7	30.6	-	30.6	-	30.6	1.1
Utility Assessment	50.0	-	-	50.0	42.0	-	42.0	-	42.0	8.0
Sub-total Fees	2,466.8	203.1	203.1	2,669.9	2,722.1	4.5	2,726.6	-	2,726.6	(56.7)
Expenses										
Owner's Insurance	30.0	-	-	30.0	2.5	-	2.5	-	2.5	27.5
Permits	5.0	-	-	5.0	1.5	-	1.5	-	1.5	3.5
Printing	10.0	-	-	10.0	8.1	-	8.1	-	8.1	1.9
Construction Utilities Use	-	-	-	-	-	-	-	-	-	-
Site Borings	112.8	-	-	112.8	117.6	-	117.6	-	117.6	(4.8)
Materials Testing	25.0	-	-	25.0	9.6	-	9.6	-	9.6	15.4
Special Inspections	5.0	-	-	5.0	9.8	-	9.8	-	9.8	(4.8)
Consultant Reimbursables	100.0	-	-	100.0	94.9	-	94.9	-	94.9	5.1
Moving/Relocation	15.0	-	-	15.0	14.2	-	14.2	-	14.2	0.8
Physical Plant Expenses	125.0	-	-	125.0	137.0	-	137.0	-	137.0	(12.0)
Bonding	10.0	-	-	10.0	0.8	-	0.8	-	0.8	9.2
Advertising	437.8	-	-	437.8	396.0	-	396.0	-	396.0	41.8
Sub-total Expenses	2,904.6	203.1	203.1	3,107.7	3,118.1	4.5	3,122.6	-	3,122.6	(14.9)
Total Fees and Expenses										
Contingency										
Construction & Owner's Project	-	-	-	-	-	-	-	-	-	-
Construction	4,638.3	(3,684.2)	(3,684.2)	954.1	-	-	-	-	-	954.1
Owner's Project	-	-	-	-	-	-	-	-	-	-
Additional Need	-	-	-	-	-	-	-	-	-	-
Total Contingency	4,638.3	(3,684.2)	(3,684.2)	954.1	-	-	-	-	-	954.1
Total Project	\$ 31,587.7	\$ 0.1	\$ 0.1	\$ 31,587.8	\$ 30,430.8	\$ 706.8	\$ 31,137.6	\$ (637.3)	\$ 30,500.3	\$ 1,087.5



Stonington K-12 Building Committee
 Rob Marseglia, Chairman
 June Strunk
 Robert Sundman
 Julie Holland
 George Crouse
 Deborah Downie
 Kathy Sanford
 Dan Oliverio
 Wendy Wilbert

Stonington Deans Mill School

State Project No.: 137-0047

Invoice Approval Cover Sheet

Building Committee Date: 2/8/2021

(Where discrepancies exist between the amount shown on the cover sheet and the actual invoice, the invoice governs)

INVOICES				
Town Acct.	Company	Invoice No.	Date	Amount
405001-81118	Colliers	8163	12/31/2021	\$ 780.00
405001-81124	G. Donovan	6876	2/5/2021	\$ 53,500.00
405001-81124	G. Donovan	6875	2/3/2021	\$ 1,750.00
Total of Invoices				\$ 56,030.00

Approvals:

Stonington K-12 Building Committee


(One of two chairs required to sign)	Robert Marseglia, Chairperson	Date
	June Strunk, Asst. Chairperson	Date
Town Official Signatures	Danielle Chesebrough, First Selectman	Date
	James Sullivan, Finance Director	Date
		Date

Colliers Project Leaders, Owners Project Manager

Charles E. Warrington, Jr., P.E.

Date





Stonington K-12 Building Committee
 Rob Marseglia, Chairman
 June Strunk
 Robert Sundman
 Julie Holland
 George Crouse
 Deborah Downie
 Kathy Sanford
 Dan Oliverio
 Wendy Wilbert

Stonington West Vine Street School

State Project No.: 137-0048

Invoice Approval Cover Sheet

Building Committee Date: 2/9/2021

(Where discrepancies exist between the amount shown on the cover sheet and the actual invoice, the invoice governs)

INVOICES				
Town Acct.	Company	Invoice No.	Date	Amount
405002-81118	Colliers Project Leaders			
405002-81124	G. Donovan	6874	2/3/2021	\$ 56,000.00
405002-81124	G. Donovan	6875	2/3/2021	\$ 1,750.00

Total of Invoices \$ 57,750.00

Approvals:

Stonington K-12 Building Committee


(One of two chairs required to sign)	Robert Marseglia, Chairperson	Date
	June Strunk, Asst. Chairperson	Date
Town Official Signatures	Danielle Chesebrough, First Selectman	Date
	James Sullivan, Finance Director	Date
		Date

Colliers International, Owners Project Manager

 Charles E. Warrington, Jr., P.E., Director

 Date





Stonington K-12 Building Committee
 Rob Marseglia, Chairman
 Robert Sundman
 Julie Holland
 George Crouse
 Deborah Downie
 Kathy Sanford
 Dan Oliverio
 Wendy Wilbert

Stonington Deans Mill School

State Project No.: 137-0047
 Change Approval Cover Sheet

Building Committee Date: 2/9/2021

CHANGE ORDERS		
ATP/OS#	Description	Amount
ATP-158/OS-186	Additional Bonding Costs, previously approved \$10,367 on 6/2/2020.	\$ 11,238.00
ATP-164/OS-193	Credit change order for remaining general conditions and CM	\$ (641,686.46)

TOTAL OF CHANGE ORDERS \$ (630,448.46)

Approvals:

Stonington K-12 Building Committee

(One of two chairs required to sign)	Rob Marseglia, Chairperson	Date
		Date
Town Official Signatures	Danielle Chesebrough, First Selectman	Date
	James Sullivan, Finance Director	Date
		Date

Colliers International, Owners Project Manager

Charles E. Warrington, Jr. P.E., Director

Date





Public Building Commission
 Rob Marseglia, Chairman
 Robert Sundman
 Julie Holland
 George Crouse
 Deborah Downie
 Kathy Sanford
 Dan Oliverio
 Wendy Wilford

West Vine Street School Project
 State Project No.: 137-0048
 Change Order Approval Cover Sheet

Building Committee Date: 2/9/2021

CHANGE ORDERS		
ATP/OS #	Description	Amount
136/OS-142	Additional Bonding (previously approved on 6/2/2020 for \$16,990)	\$ 18,419.00
141/OS-148	Return of unused General Conditions and CM Contingency	\$ (687,334.84)

TOTAL OF CHANGE ORDERS \$ (668,915.84)

Approvals:

Stonington K-12 Building Committee

(One of two chairs required to sign)	Robert Marseglia, Chairperson	Date
	June Strunk, Co-Chair	Date
Town Official Signatures	Danielle Chesebrough, First Selectman	Date
	James Sullivan, Finance Director	Date
		Date

Colliers International, Owners Project Manager

Charles E. Warrington, Jr., P.E., Director

Date

