



► GIVING YOU AN OPPORTUNITY TO ASK QUESTIONS



ISSUE NO. 3

## Pawcatuck

## Project Update

Construction has continued in the area to the west of the railroad bridge along West Broad Street and at the south end of Liberty St. The contractor will be working for the next few weeks on the north side of West Broad Street heading back up towards Lester Avenue. The main reason for this is to allow Yankee Gas to finish their work in the area between the railroad bridge and the Pawcatuck River.

Additionally, one of the elements of the project is to relocate some of the existing decorative street lights to get them away from mature street trees and to get them closer to the newly aligned curb line. To accomplish this, CL&P will need to de-energize some of the decorative lights in the Downtown so that the contractor can work safely.



The Town has requested that CL&P only de-energize a portion of these lights at any one time so there is enough light at nighttime.

After the contractor finishes the north side of West Broad Street just past Lester Avenue, they plan on moving back into the Downtown area near Citizens Bank. The original construction plan was to be out of the Downtown by the middle of the summer; however, the

work that Yankee Gas had to do changed this plan. Therefore, the contractor will be working in the Downtown area throughout the summer and should begin the Rt. 1/Rt. 2 intersection improvements thereafter.

Remember, if you have any questions feel free to ask our onsite Chief Inspector, Pat McLaughlin or call him at 86-213-7807.



## **SCHEDULE**

The project continues to be on track. However, construction jobs can be impacted by unforseen or unexpected conditions or events. Barring any of these things from having a significant impact should they occur, the Pawcatuck Streetscape is scheduled to be completed by the end of this year.



