



► KEEPING YOU
INFORMED ABOUT THE
PROJECT



► GIVING YOU AN
OPPORTUNITY TO ASK
QUESTIONS



ISSUE NO. 4

○ JULY

○ 2009

Pawcatuck streetscape

Project Update

Construction has continued to advance according to schedule and is currently underway along the south side of West Broad Street from Mechanic Street to #38 West Broad Street where new lights, curbing, sidewalks, and accent pavers are being installed.

Demolition activities have begun along the east side of Route 2 (Liberty St.) in front of Seawell Seafood to the Amtrak overpass. Construction is expected to be substantially complete by mid July at this location.

Work at the intersection of Route 234 and Route 1 has been substantially completed. We still need to seal the stamped concrete to bring out the red color.

Granite curbing and concrete sidewalks along West Broad St (Rt. 1)

have been substantially completed from Evans Mobil to about 175' west of Lester Avenue.

After the River Glow Festival on July 11th expect to see work start in front of the Veteran's Park adjacent to the river. Work is expected to begin on the North side of West Broad St. at Cogswell Street in late July or early August.

Please remember that all of the businesses in the Downtown are open during construction. We are making every effort to minimize the impact to these businesses.

Always remember that if you have any questions feel free to ask our on-site Chief Inspector, Pat McLaughlin. He's always prepared to fill you in with the latest information about the project.



New curbing installed and area prepared for new sidewalks. (Looking west to Lester Ave. on West Broad St.)



SCHEDULE

We are pleased to report that the project continues to be on schedule and on track to be completed in the fall of this year. The recent heavy rains did have a slight impact on scheduling but even with the unseasonal conditions the project remains to be completed on schedule. It is important to consider that construction jobs can be impacted by unforeseen or unexpected conditions or events.



This newsletter is brought to you by the Town of Stonington, First Selectman, Ed Haberek. For additional information, please contact Urban Engineers' on-site Chief Inspector, Pat McLaughlin at 860-213-7807 or pmclaughlin@urbanengineers.com

**URBAN
ENGINEERS**
Formulating Excellence
www.urbanengineers.com